

B 60

1989




Innovation in the Management of Primary School Construction in Afghanistan





Innovation in the Management of Primary School Construction in Afghanistan

- a Case Study
by Fazel Ahmad



٢١ يوليو ١٩٧٩

EDUCATIONAL BUILDING REPORT 9



↓
D.
4 A 35



UNESCO REGIONAL OFFICE FOR EDUCATION IN ASIA AND OCEANIA
BANGKOK, THAILAND, 1978

© Unesco 1978

Published by the Unesco Regional Office for Education in Asia and Oceania
920 Sukhumvit Road
C.P.O. Box 1425
Bangkok, Thailand

Printed in Thailand

Opinions expressed in this publication represent the views of the author and do not necessarily coincide with the official position of Unesco. No expression of opinion is intended herein concerning the legal status or the delimitations of the frontiers of any country or territory.

CONTENTS

Chapter One	: Primary education in the Republic of Afghanistan	1
Chapter Two	: The role of the Education Ministry in school building design and construction before 1973	8
Chapter Three	: The primary school programme - building designs and costs and the construction of prototypes	12
Chapter Four	: Initial organization for the first construction programme	20
Chapter Five	: Management and evaluation of the projects in 1976	28
Annex	: Functions of the Directorates in the Department of Construction based on the June 1976 re-organization	36
	The author	38

LIST OF PLATES

Frontispiece: A school in a mosque	
1. An urban primary school	2
2. A village school in a mosque garden	3
3. A village school built by the community and in a state of disrepair	3
4. Typical roof of a village school	3
5. The combined effects of snow, rain and lack of maintenance on the roof of a village school	3
6. The village school teacher	6
7. The children	6
8. An unfinished school, abandoned in Kunara	9
9. An attempt to use timber over the same large spans as concrete resulted in the collapse of this school at Ghazni	9
10. Earthquake resistance is improved by the inclusion of two small reinforced concrete ring beams in this school in a remote area of Nangarhar Province near the border with Pakistan	15
11. A prototype school in Badakshan Province	17
12. Negotiations for a site for a prototype school, teachers' house and toilet in Wardak Province	18
13. A completed, prototype school in Wardak Province	18
14. Example of completed school in Parwan Province, built under the USAID-supported project	29
15. Many buildings were completed but, due to low capacity in the joinery factory, lacked doors and windows	29
16. Example of school built under the WFP-supported programme and nearing completion at the end of the 1976 construction season	30
17. The use of a continuous U-shaped building often resulted on sloping sites in either (a) very deep foundations or (b) very high foundation walls	31
18. The cornice wall with outlet looks attractive but it prevents water running freely off the roof and leads to leaks	33

LIST OF FIGURES

1. Map of the Republic of Afghanistan	1
2. The structure of education in Afghanistan before the education reform	4
3. The present structure of education in Afghanistan, after the education reform	5
4. The organization of the office of the President of Construction in the Ministry of Education before 1973	10
5. Procedures followed for financing of school buildings constructed under the aegis of the Public Works Department	11
6. Seismic risk zoning map of the Republic of Afghanistan	13
7. Teachers' housing - initial design	13
8. Village school - alternative 1 - initial design	14
9. Village school - alternative 2 - initial design	14
10. Rural primary school - initial design	14
11. Use of a plastic sheet as a waterproofing membrane in mud roofs	16
12. Bond stones tie the outer skins of the wall together to improve earthquake resistance	16
13. The initial prototype design for a six-grade school changed to accommodate the eight grades of primary education required by the educational reform of 1974	20
14. Flow chart showing organization for distribution of food to W.F.P.-supported school building projects	22
15. Flow chart showing organization for distribution of money for materials for W.F.P.-supported school building projects	23
16. Reorganization of the Construction Department in March 1976	24
17. Development of the new pattern of organization - June 1976	24
18. Flow chart showing organization of cement procurement and distribution to the W.F.P.-supported projects	25
19. Flow chart showing organization and procurement and distribution of windows, doors and roof boards to the W.F.P.-supported projects	26
20. Flow chart showing organization of procurement and distribution of plastic sheet and window glass to the W.F.P.-supported projects	26